CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2019-08-31-121** **Date: 13-07-19**

Name of Work : Package - 5 includes 4 works of Rs.170.00 lakhs 1).Reasphalting to Main and Cross Roads at B, C and D Blocks of Sahakaranagara in Ward No.08 Kodigehalli. 2).Improvements to Roads and Drains at Devinagara and Lottegohalli in Ward No.08 Kodigehalli 3).Improvements to Roads and Drains at Balaji Layout and Surroundings in Ward No.08 Kodigehalli. 4).Providing and Laying New Road at Sannegowda Layout and Surroundings in Ward No.08 Kodigehalli.

Agency : M/s KBR Infratech Limited, #01, 1st Floor, 8th Main, RMV Extn IInd Stage, Tatanagara, Bangalore-560094.

Customer's Reference : BBMP/EE/BTP/WO/10/2018-19

Date of Receipt : 09-07-19

Sample Type /Size : Precast Cover Slab(100 mm)

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 09/07/2019

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.52	100.51	1.126	4478	140.6	31.4	29.2	36.5
2	Cover Slab-2	75.51	100.49	1.118	4477	142.8	31.9	29.7	37.1
3	Cover Slab-3	75.46	100.48	1.116	4471	148.6	33.2	30.9	38.6

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2019-08-31-121** **Date: 13-07-19**

Name of Work : Package - 5 includes 4 works of Rs.170.00 lakhs 1).Reasphalting to Main and Cross Roads at B, C and D Blocks of Sahakaranagara in Ward No.08 Kodigehalli. 2).Improvements to Roads and Drains at Devinagara and Lottegohalli in Ward No.08 Kodigehalli 3).Improvements to Roads and Drains at Balaji Layout and Surroundings in Ward No.08 Kodigehalli. 4).Providing and Laying New Road at Sannegowda Layout and Surroundings in Ward No.08 Kodigehalli.

Agency : M/s KBR Infratech Limited, #01, 1st Floor, 8th Main, RMV Extn IInd Stage, Tatanagara, Bangalore-560094.

Customer's Reference : BBMP/EE/BTP/WO/10/2018-19

Date of Receipt : 09-07-19

Sample Type /Size : Precast Cover Slab(250 mm)

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 09/07/2019

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	200.52	250.46	3.118	31574	240.8	7.6	7.1	8.9
2	Cover Slab-2	200.48	250.51	3.124	31561	242.5	7.7	7.1	8.9
3	Cover Slab-3	200.51	250.52	3.116	31570	243.4	7.7	7.2	9.0

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com